

STATE OF HAWAII
 Department of Accounting and General Services
 Division of Public Works

MONTHLY ESTIMATE

FOR THE MONTH OF June 2012

Date: July 17, 2012

CONTRACTOR: Arisumi Brothers, Inc.

ADDRESS: 291 Dairy Road

Contract No. 59470 []

City, State ZIP: Kahului, Hawaii 96732

DAGS Job No. 15-10-0627

PROJECT TITLE: ICSD Wailuku Radio Facility, Maui, Emergency Generator

CONTRACT

Basic Contract Amount \$ 509,555.00

FOR INSPECTION BRANCH USE	
<input type="checkbox"/> SUBMITTAL REGISTER	<input type="checkbox"/> COMMENCEMENT REQUIREMENTS
DUE MONTHLY:	
<input type="checkbox"/> PROJECT SCHEDULE - INITIAL & ONGOING	
<input type="checkbox"/> DAILY REPORTS	<input type="checkbox"/> PAYROLL AFFIDAVITS
MONTHLY ESTIMATE CHECKLIST	
<input type="checkbox"/> CONTRACT NUMBER	<input type="checkbox"/> PROJECT NAME & LOCATION
<input type="checkbox"/> ALL SIGNATURES	

CHANGE ORDERS

Total \$ 1,388.00

Adjusted Contract Amount \$ 510,943.00

WORK ACCOMPLISHED

		Basic Contract	Change Order	Total
Completed to Date	100.00%	\$ 509,555.00	\$ 1,388.00	\$ 510,943.00
Retained	REDUCED []	\$ 12,738.00	\$ 35.00	\$ 12,773.00
Amount Subject to Payment		\$ 496,817.00	\$ 1,353.00	\$ 498,170.00
Payments to Date		\$ 456,495.00	\$ 1,353.00	\$ 457,848.00
Payments Now Due		\$ 40,322.00	\$ -	\$ 40,322.00

Payment No. FINAL [] 7

Remarks:

1. Computed and Checked by

Kenneth Louch 8/10/12
 3 Recommended Project Inspector or Engineer Date:

KTH 8/10/12
 4 Recommended Area Engineer/Architect Date:

KTH 8/10/12
 5 Approved Branch Chief or District Engineer Date:

The Public Works Administrator certifies that change orders have been issued and the work performed
[Signature] AUG 13 2012
 State Public Works Administrator Date:

2. I certify that the above bill is correct, just, that payment has not been received, and all payroll affidavits have been submitted, are current, or proper deductive exclusions have been made to this request.

Arisumi Brothers, Inc.
 Name of Contractor

Gary Kawahara 8/2/12
 By signature / Title Date
 Gary Kawahara, Corp. Secretary

**STATE OF HAWAII
DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES
DIVISION OF PUBLIC WORKS
Monthly Payment Slip**

RECEIVED - DAGS
DIV. OF PUBLIC WORKS

2012 AUG 13 A 8:06

PAYMENT NO.: 7

PROJECT TITLE: ICSD WAILUKU RADIO FACILITY, MAUI - EMERGENCY GENERATOR

BILLING MONTH: June-12

DAGS JOB NO.: 1 5-10-0627

CONTRACT NO.: 59470

CONTRACTOR: ARISUMI BROTHERS INC.


VENDOR CODE: 7549900

Original Contract Payment		Suffix: 1		
<u>Suffix</u>	<u>Fund Symbol</u>	<u>Amount Earned</u>	<u>Retainage</u>	<u>Amount Due</u>
01	B08-439M	\$41,356.00	\$1,034.00	\$40,322.00
Totals:		\$41,356.00	\$1,034.00	\$40,322.00

Change Order Payment		Suffix: 2, 3		
<u>Suffix</u>	<u>Fund Symbol</u>	<u>Amount Earned</u>	<u>Retainage</u>	<u>Amount Due</u>
Totals:				

Grand Total: \$41,356.00 \$1,034.00 \$40,322.00

Verified By Y Xu DATE 08/13/2012



(This Section for Administrative Services Office Use Only)

Vendor Code 7549900

Cost Code 3A1

Voucher No. 8111N3A

Verified By pr AUG 20 2012