STATE OF HAWAII Department of Accounting and General Services Division of Public Works

MONTHLY ESTIMATE

			FOR THE MO	ONTH OF	NOVEMBER 201	0	_
					Date:	November 30, 2010	
CONTRACTOR:	BCP Constr	uction o	f Hawaii, Inc.				
ADDRESS:	5 Sand Islan	d Acces	s Rd, Box 112		Contract No.	58816	[<u>/</u>]
City, State ZIP:	Honolulu, H	96819			DAGS Job No.	12-10-0605	
PROJECT TITLE:	Aloha Stadio	um Struc	tural Health & Safety I	mprovements	Phase 1		
CONTRACT				FOR INSPECT	ION BRANCH USE] COMMENCEMENT REQUIREMENTS	5
Basic Contract Ar	mount	\$	15,623,954.00	DUE MONTHL	<u>Y:</u>		XI.
				[/ PROJECT S	CHEDULE - INITIAL & ONGO	DING	
				[] DAILY REP	ORTS	PAYROLL AFFIDAVITS	
				MONTHLY EST	IMATE CHECKLIST		
CHANGE ORDER	<u>RS</u>			[CONTRACT	NUMBER [PROJECT NAME & LOCATION	
Total \$ 1	,825,469.00	_		[/ ALL SIGNAT	URES		
Adjusted Contract	: Amount	_\$	17,449,423.00			-	
WORK ACCOMP	LISHED		Basic Contract		Change Order	<u>Total</u>	•
Completed to Date	9	62.33%	\$ 9,738,192.00	99.45%	\$ 1,815,492.00	\$ 11,553,684.00	
Retained F	REDUCED []	\$ 811,394.00		\$ 146,079.00	\$ 957,473.00	
Amount Subject to	Payment		\$ 8,926,798.00		\$ 1,669,413.00	\$ 10,596,211.00	
Payments to Date			\$ 7,579,470.00		\$ 1,663,283.00	\$ 9,242,753.00	
Payments Now Du	ie '		\$ 1,347,328.00	_	\$ 6,130.00	\$ 1,353,458.00	
Payment No.		11		— ———————————————————————————————————	A miles of the second of the s		
Computed and Checked by:	lun		1408/2010	I certify that the a affidavits have been request.	bove bill is correct, just, that p submitted, are current, or pro	payment has not been received, and all per deductive exclusions have been ma	payroll ide to this
n. Ull	roject inspector or Engin		1708/2010	BCF Name of Contractor	CONSTRUCTION	ON OF HAWAII, INC.	
Recommended: A	rea Engineer/Architect		Date:	^	J		

Administrator certifies that change orders have been issued and the work performed.

BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION

STATE OF HAWAII

Department of Accounting and General Services Division of Public Works

For the Month of: NOVEMBER 2010

CONTRACTOR:

BCP Construction of Hawaii, Inc.

Contract No.: 58816

PROJECT TITLE:

Aloha Stadium Structural Health & Safety Improvements

DAGS Job No.: 12-10-0605

一员			1					CONTRACT
CLOSE			LICENSE	BASIC CONTRACT	COMPL. TO		RETN	
<u></u>	PRIME CONTRACTOR	TRADE	<u>NO.</u>	AMOUNT	DATE	% CMPL	<u>%</u>	RETAINED
				\$15,623,954	\$9,738,192	62.33%	5%	\$486,909
L	BCP Construction of Hawaii,	General Contractor	ABC-23456	\$3,682,632	\$3,248,460	88.21%	5%	\$162,423 A
ш								
			· 1 · · · · · · · · · · · · · · · · · · ·	 	!!!!!!!!!!	 	1111111	
								SUB-CONTRACT
			LICENSE	BASIC SUB-CONTRACT	COMPL TO		RETN	
	SUBCONTRACTOR	TRADE	NO.	AMOUNT		% CMPL	%	
						,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		1427707420
1	AMERICAN ELECTRIC	ELECTRICAL	C-24422	\$90,740	\$90,740	100.00%	10%	\$9,074
2	APPLY A LINE	PAVEMENT STRIPING	C-18695	\$3,000		0.00%	10%	\$0
3	BEACHSIDE ROOFING	WATERPROOFING	BC-22075	\$219,375	\$219,375	100.00%	10%	\$21,937
4	ECONOMY PLUMBING	PLUMBING	ABC-318	\$76,632	\$76,632	100.00%	10%	\$7,663
5	KOLONA PAINTING	PAINTING	C-21019	\$192,363	\$192,363	100.00%	10%	\$19,236
6	MURPHY INDUSTRIAL CTGS	COATING	C-13329	\$7,510,000		54.66%	10%	\$410,522
7	MUTUAL WELDING CO.	WELDING	ABC-440	\$3,822,719	\$1,800,506	47.10%	10%	\$180,050
8	ALAKA'I MECHANICAL	SHEET METAL FLASING/	ABC-7338	\$26,493	\$4,895	18.48%	10%	\$489
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
Line	7 above, ME7 note only, per M	iomi/contractor, correction to	o ME6. i.e. ME	6 overpaid Mutual Welding, ME7	Basic contract	breakdow	no char	nge from ME6 for
struc	tural steel and pipe & tube raili	ngs	,					.95 5111 11120 101
	Total Retained from Subs			\$11,941,322	\$6,489,732			\$648,971 B

Ш						
	BASIC CONTRA	CT - RETAINED	FROM PRIME A	ND SUBS (A+B)	\$811.394

I certify that the above retentions are correct for this request.

BCP CO	Checked/Verified by:		
Name of Contractor Jimime An	, }	12/3/10	GF Initial - Project Inspector or Engineer
By S ignature	0	Date	

NOTE:

Columnar totals shall be equal in dollar value to that on the Monthly Estimate Sheet

STATE OF HAWAII DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS Monthly Payment Slip

PAYMENT NO,: 11

PROJECT TITLE: ALOHA STADIUM - STRUCTURAL AND VARIOUS HEALTH & SAFETY

IMPRVMTS, PH 1

BILLING MONTH: November-10

DAGS JOB NO.: 1 2-10-0605

CONTRACT NO.: 58816

CONTRACTOR: BCP CONSTRUCTION OF HAWAII, INC

VENDOR CODE: 23357000

Original	Contract Payment	Suffix: 1, 2,	4		
<u>Suffix</u>	Fund Symbol		Amount Earned	<u>Retainage</u>	Amount Due
<u>04</u>	<u> B08-421M</u>		\$1,484,299.00	\$136,971.00	\$1,347,328.00
100 m 111 y 111 m 111 m 111 m 111 m					
		Totals:	\$1,484,299.00	\$136,971.00	\$1,347,328.00
Change C	Order Payment	Suffix: 3,5			
<u>Suffix</u>	Fund Symbol		Amount Earned	<u>Retainage</u>	Amount Due
<u>05</u>	B <u>09-430M</u>		\$6,985.00	\$855.00	\$6,130.00
***************************************	And the factor of the second desired from the forest from the				
		Totals:	\$6,985.00	\$855.00	\$6,130.00

Lloyd Ogata 12/9/2010
Verified By DATE

(This Section for Administrative Services Office Use Only)

Vendor Code 23357000

Cost Code 3A1

Voucher No. | 12|0|N38

Verified By | 12|20|10