

STATE OF HAWAII  
Department of Accounting and General Services  
Division of Public Works  
**MONTHLY ESTIMATE**

FOR THE MONTH OF JULY 2016

Date: July 25, 2016

CONTRACTOR: Commercial Electric, Inc.  
ADDRESS: 1010 Paapu Street  
City, State ZIP: Honolulu, HI 96819

Contract No. 63322  
DAGS Job No. 12-14-7365 - WO#4

PROJECT TITLE: Hawaii State Civil Defense Disaster Warning and Communication System Devices - OAHU

**CONTRACT**

Basic Contract Amount \$ 1,609,769.00

**CHANGE ORDERS**

Total \$ 20,811.00

Adjusted Contract Amount \$ 1,630,580.00

<b>FOR INSPECTION BRANCH USE</b>	
<input checked="" type="checkbox"/> SUBMITTAL REGISTER	<input type="checkbox"/> COMMENCEMENT REQUIREMENTS
<b>DUE MONTHLY:</b>	
<input checked="" type="checkbox"/> PROJECT SCHEDULE	
<input checked="" type="checkbox"/> DAILY REPORTS	<input checked="" type="checkbox"/> PAYROLL AFFIDAVIT
<b>MONTHLY ESTIMATE CHECKLIST</b>	
<input checked="" type="checkbox"/> CONTRACT NUMBER	<input type="checkbox"/> PROJECT NAME AND LOCATION
<input type="checkbox"/> AS NEED - WASTE REDUCTION PROGRESS REPORT	<input type="checkbox"/> ALL SIGNATURES
<b>SPECIALTY / MISC:</b>	
<input type="checkbox"/> AIR CONDITION ACCEPTANCE	<input type="checkbox"/> PAINT ACCEPTANCE

**WORK ACCOMPLISHED**

		<u>Basic Contract</u>	<u>Change Order</u>	<u>Total</u>
Completed to Date	36.69%	\$ <u>590,590.00</u>	100.00% \$ <u>20,811.00</u>	\$ <u>611,401.00</u>
Retained	REDUCED <input type="checkbox"/>	\$ <u>29,529.00</u>	\$ <u>1,040.00</u>	\$ <u>30,569.00</u>
Amount Subject to Payment		\$ <u>561,061.00</u>	\$ <u>19,771.00</u>	\$ <u>580,832.00</u>
Payments to Date		\$ <u>553,462.00</u>	\$ <u>19,771.00</u>	\$ <u>573,233.00</u>
Payments Now Due		\$ <u>7,599.00</u>	\$ <u>-</u>	\$ <u>7,599.00</u>

Payment No. FINAL ☐ 13

Remarks: For projects already Accepted and/or Completed, delete Statement Of Contract Time and add..

☐ Project Acceptance Date  
☐ Project Completion Date

FOR OFFICE USE ONLY

1 Completed and Checked by:

3 Recommended:

Project Inspector or Engineer

AUG 31 2016

Date:

4 Recommended:

Area Engineer/Architect

AUG 31 2016

Date:

5 Approved:

Branch Chief or District Engineer

AUG 31 2016

Date:

The Public Works Administrator certifies that change orders have been issued and the work performed.

SEP 01 2016

Date:

2. I certify that the above bill is correct just, that payment has not been received, and all payroll affidavits have been submitted, are current, or proper deductive exclusions have been made to this request; and least 80% of our workforce resides in Hawaii. ☐ As a preferred contractor, I have submitted all apprenticeship approval forms.

Commercial Electric, Inc.

Name of Contractor

Nick W. Teves, Jr., President

By signature / Title:

JUL 25 2016

Date:

### BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION

**STATE OF HAWAII**  
**Department of Accounting and General Services**  
**Division of Public Works**

For the Month of: July 2016

**CONTRACTOR:** Commercial Electric, Inc. **Contract No.:** 63322  
**PROJECT TITLE:** Hawaii State Civil Defense Disaster Warning and Commu **DAGS Job No.:** 12-14-7365 - WO#4

CLOSED			LICENSE	BASIC CONTRACT	COMPL.	%	RETN	CONTRACT
	PRIME CONTRACTOR	TRADE	NO.	AMOUNT	TO DATE	CMPL	%	AMOUNT RETAINED
	Commercial Electric, Inc.	General Contractor	AC-7215	\$1,609,789	\$580,590	36.69%	5%	\$29,529

	SUBCONTRACTOR	TRADE	LICENSE NO.	BASIC SUB-CONTRACT AMOUNT	COMPL. TO DATE	% Cmpl	RETN %	SUB- CONTRACT AMOUNT RETAINED
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
Total Retained from Subs				\$0	\$0			\$0

	\$1,609,769	\$590,590
--	-------------	-----------

<b>BASIC CONTRACT - RETAINED FROM PRIME AND SUBS (A+B)</b>	<b>\$29,529</b>
--	-----------------

**I certify that the above retentions are correct for this request.**

**COMMERCIAL ELECTRIC, INC.**

Name of Contractor

Checked/Verified by:

Initial - Project Inspector or Engineer

By Signature **NICK W. TEVES, JR., PRESIDENT**

Date \_\_\_\_\_

**NOTE:**  
Columnar totals shall be equal in dollar value to that on  
the Monthly Estimate Sheet

### CHANGE ORDER - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION

**STATE OF HAWAII**  
**Department of Accounting and General Services**  
**Division of Public Works**

For the Month of: July 2016

**CONTRACTOR:** Commercial Electric, Inc. **Contract No.:** 63322  
**PROJECT TITLE:** Hawaii State Civil Defense Disaster Warning and Comr **DAGS Job No.:** 12-14-7365 - WO#4

CLOSED	PRIME CONTRACTOR	TRADE	LICENSE NO.	CHANGE ORDER AMOUNT	COMPL. TO DATE	% CMPL	RETN %	CHANGE ORDER
								AMOUNT RETAINED
	Commercial Electric, Inc.	General Contractor	AC-7215	\$20.811	\$20,811	100.00%	5%	\$1,040 A

																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

[illegible]

	\$20,811	\$20,811
--	----------	----------



CHANGE ORDER CONTRACT - RETAINED FROM PRIME AND SUBS (A+B)	\$1,040
--	---------

**I certify that the above retentions are correct for this request.**

**COMMERCIAL ELECTRIC, INC.**

Name of Contractor

Checked/Verified by:

Initial - Project Inspector or Engineer

By Signature **NICK W. TEVES, JR., PRESIDENT**

Da

**NOTE:**  
Columnar totals shall be equal in dollar value to that on  
the Monthly Estimate Sheet

**STATE OF HAWAII**  
**DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES**  
**DIVISION OF PUBLIC WORKS**  
**Monthly Payment Slip**

PAYMENT NO.: 12

PROJECT TITLE: HAWAII STATE CIVIL DEFENSE - DISASTER WARNING & COMM  
SYS DEVICES, WORK ORDER 4

BILLING MONTH: July-16

DAGS JOB NO.: 1 2-14-7365


CONTRACT NO.: 63322

CONTRACTOR: COMMERCIAL ELECTRIC INC.

VENDOR CODE: 270400

Original Contract Payment		Suffix: 1, 2			
Suffix	Fund Symbol		Amount Earned	Retainage	Amount Due
01	B08-431M		\$7,999.00	\$400.00	\$7,599.00
Totals:			\$7,999.00	\$400.00	\$7,599.00

Change Order Payment		Suffix: 3			
Suffix	Fund Symbol		Amount Earned	Retainage	Amount Due
03	B11-832M		\$0.00	\$0.00	\$0.00
Totals:					
Grand Total:			\$7,999.00	\$400.00	\$7,599.00



SEP - 1 2016

Verified By Y Xu DATE

(This Section for Administrative Services Office Use Only)

Vendor Code 270400

Cost Code 3A1

Voucher No. 9051N07

Verified By ps SEP -7 2016