STATE OF HAWAII Department of Accounting and General Services Division of Public Works

MONTHLY ESTIMATE

FOR THE MONTH OF

March, 2011

CONTRACTOR:	DDIANIC CONTRACT		Date	: March 31, 2011
ADDRESS:	P.O. BOX 17790	IING, INC.	Control of the contro	
City, State ZIP:	HONOLULU, HAWAII	1.06817	Contract No	
PROJECT TITLE:		BY STOLEN BY THE BEAUTIFUL TO THE	DAGS Job No	Paragraphic territoria de la companya del companya della companya
CONTRACT	Walliawa Civic Cente	er Public Health Nursing	Office Energy Efficiency I	
		en e	FOR INSPECTION BRANCH USE [] SUBMITTAL REGISTER	[] COMMENCEMENT REQUIREMENTS
Basic Contract A	mount \$	193,820,0	O DUE MONTHLY:	
			PROJECT SCHEDULE - INITIAL &	ONGOING
			[/] DAILY REPORTS	[] PAYROLL AFFIDAVITS
	ej germa e		MONTHLY ESTIMATE CHECKLIS	
CHANGE ORDE	RS .		[CONTRACT NUMBER	[/] PROJECT NAME & LOCATION
Total \$	· •		ALL SIGNATURES	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Adjusted Contrac	t Amount \$	193,820.00		

WORK ACCOMP	LISHED	Basic Contract	Change Order	<u>Total</u>
Completed to Dat	te 47.00%	\$ 91,097.00	#DIV/0!_\$	\$ 91,097.00
			e de la companya del companya de la companya del companya de la c	en e
Retained		\$ 8,434.00	\$	\$ 8,434.00
Amount Subject t	o Payment	\$ 82,663.00	\$	\$ 82,663.00
Payments to Date	•	\$ -	\$	• • •
Payments Now D	ue	\$ 82,663.00	\$ A	\$ 82,663.00
Payment No.	1			A STATE OF THE STA
Remarks:			e de la companya del companya de la companya del companya de la co	
Computed and Checked by:			Certify that the above hill is correct	just, that payment has not been received, and all
(la ice a.	Ball	4-8-2011	payroll affidavits have been submitted,	are current, or proper deductive exclusions have 80% of our workforce resides in Hawaii
3. Recommended:	Project Inspector or Engineer	Date:		
40		1 8 260	BRIAN'S CO	NTRACTING, INC.
4. Recommended:	Area Engineer/Architect	4-8-2011 Date:	Brian's Contracting, Inc.	
	000	. 1 - 1 -	MA	
5. Approved;	Branch Chief or District Engineer	4/8/11 Date:	By signature / Title:	3/31/2011
16	•	peen issued and the work performed APR	Brian M. Arakaki, President	Date

Dale:

State Public Works Administrator

\$7,760 B

BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION

STATE OF HAWAII

Department of Accounting and General Services Division of Public Works

For the Month of: March, 2011

CONTRACTOR:

BRIAN'S CONTRACTING, INC.

Contract No.: 59788

PROJECT TITLE:

Wahiawa Civic Center Public Health Nursing Office Energy Efficiency Improvements

DAGS Job No.: 12-20-2655

CLOSED	PRIME CONTRACTOR	TRADE	LICENSE NO.	BASIC CONTRACT AMOUNT		% CMPL	RETN %		
	BRIAN'S CONTRACTING, INC	General Contractor	ABC-23456	\$22,420	\$13,497	60.20%	5%	\$674	Α

曲								
			Management Control of	·				<u>SUB-</u> CONTRACT
			LICENSE	BASIC SUB-CONTRACT	COMPL.		RETN	<u>AMOUNT</u>
	SUBCONTRACTOR	TRADE	<u>NO.</u>	<u>AMOUNT</u>	TO DATE	% CMPL	<u>%</u>	RETAINED
			-					
	Alii Hale Painters	Painting	C-21562	\$7,900	\$0	0.00%	10%	\$0
	Bauske Environmental, Inc.	Demo/Lead Removal	C-22320	\$9,000	\$9,000	100.00%	10%	\$900
	Coastal Windows	Windows/Glazing	BC-18663	\$48,000	\$0	0.00%	10%	\$0
	Elite Mechanical, Inc.	Air Conditioning/Plumbing	C-19800	\$63,000	\$43,400	68.89%	-10%	\$4,340
	Kreative Kamaaina Enterpris	Horizontal Blinds	C-30083	\$1,500	\$0	0.00%	10%	\$0
	SK Electric, Inc.	Electrical	C-14558	\$42,000	\$25,200	60.00%	10%	\$2,520
Г						#DIV/0!	10%	\$0
			77	·		#DIV/0!	10%	\$0
			· ·			#DIV/0!	10%	\$0
Г						#DIV/0!	10%	\$0
Г						#DIV/0!	10%	\$0
Г						#DIV/0!	10%	\$0
			i.			#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
			-			#DIV/0!	10%	\$0
			4 86 97 - 41			#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0
						#DIV/0!	10%	\$0

Ш	Ш	Ш	Ш	Н	Н	Н	Н	Н	Н	+	H	Н	±	Н	Н	#	H	Н	Н	H	±	Н	Н	Н	Н	Н	+	H	H	Н	Н	#	Н	Н	Н	Н	Н	#	Н	11	Ш	Ш	Н	Н	Н	Н	Н	#	Ш	Ш	Н	#	Н	#	#	Ш	#	Н	Ш	Н	Н	#	±	Н	Н	±	±	Е
	В	AS	316	3	С	C	<u> </u>	17	F	R/	10	3	Т	_	R	E	T	Α.	II	1	ΞΙ	כ	F	R	C	IV	1	PI	RI	IV	1E	= ,	A	N	D	S	U	JE	35	3	(/	7-1	ŀΕ	3)																T			\$	8	, 4	13	34	

I certify that the above retentions are correct for this request.

Brian's Contracting, Inc.

Name of Contractor

Total Retained from Subs

3/31/2011

Checked/Verified by:

Initial / Project Inspector or Engineer

By Signature

Date

NOTE:

Columnar totals shall be equal in dollar value to that on the Monthly Estimate Sheet

STATE OF HAWAII DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS Monthly Payment Slip

PAYMENT	NO.: 1	PRO.		WAHIAWA CIVIC CENTER - PUBLIC HEALTH NURSIN ENERGY EFFICIENCY & AC IMPRVTS									
BILLING N	MONTH: March-11	DAG	GS JOB NO.: 1 2-20-2655	CONTRACT	NO.: 59788								
		co	NTRACTOR: BRIAN'S CON	TRACTING, INC									
		VEN	DOR CODE: 30439600										
Original C	Contract Payment	Suffix: 1											
<u>Suffix</u>	Fund Symbol		Amount Earned	<u>Retainage</u>	<u>Amount Due</u>								
01	B09-412M		\$91,097.00	\$8,434.00	\$82,663.00								
	A												
		Totals:	\$91,097.00	\$8,434.00	\$82,663.00								
Change O	rder Payment	Suffix: 2											
<u>Suffix</u>	Fund Symbol		Amount Earned	<u>Retainage</u>	<u>Amount Due</u>								
02	B09-412M	-	\$0.00	\$0.00	\$0.00								
		-											
	ON THE OTHER PROPERTY AND A PROPERTY												
		Totals:											
		Grand Total:	\$91,097.00	\$8,434.00	\$82,663.00								

DATE