

# STATE OF HAWAII Department of Accounting and General Services Division of Public Works

## **MONTHLY ESTIMATE**

		FOR THE MON	TH OF _	JU	NE 2014		
				Date:	Ju	ily 1, 2014	
CONTRACTOR:	Elite Pacific Constru	ction, Inc.					
ADDRESS:	46-174 Kahuhipa Stre	eet, suite B2		Contract No.	62735		1
City, State ZIP:	Kaneohe, HI 96744			DAGS Job No.	12-20-2682	of Salari	
PROJECT TITLE:	Lanakila Health Cent	er - Repair Spalling an	d Other Imp	rovements			_
CONTRACT			FOR INSPECT	TION BRANCH USE L REGISTER	COMMENC	EMENT REQUIREMENTS	s
Basic Contract A	mount \$	340,000.00	DUE MONTHE	<u>.Y:</u>	M PROJE	ECT SCHEDULE	
			[ DAJLY REF	ORIS	ΙΜ	PAYROLL AFFIDAL	3
			PROJECT I	TIMATE CHECKLIST NAME AND LOCATION WASTE REDUCTION PRO		SIGNATURES	
CHANGE ORDE	<u>RS</u>		SPECIALTY /	MISC:			ヿ
Total \$	3,126.00		[ ] AIR CON	DITION ACCEPTANCE	E [ ] PAIN	IT ACCEPTANCE	
Adjusted Contrac	et Amount \$	343,126.00					
WORK ACCOME	<u>'LISHED</u>	Basic Contract	<u>C</u>	Change Order		<u>Total</u>	
Completed to Dat	te 25.67%	\$ 87,288.00	100.00% \$	3,126.00	\$	90,414.00	
Retained	REDUCED[]	\$ 4,364.00		255.00	\$	4,619.00	
Amount Subject t	o Payment	\$ 82,924.00	\$	2,871.00	\$	85,795.00	
Payments to Date	Э	\$ -	\$	•	\$	-	
Payments Now D	ue	\$ 82,924.00	_\$	2,871.00	\$	85,795.00	
	FINAL [ ] 1						
Remarks: For projects alrea Completed, delete Statement add	_1_1	DR OFFICE USE ONLY		ne above bill is correct, jus its have been submitted, :			
[ ] Project Accep	· I			to this request; and least d contractor, I have s			
Computed and Checked by:	/		ioina.				
1 Recommended	Plijett Improby or Engineer	JUL 1 1 2014		Ella Davida	4.04	-4:	
Schum	delhora	JUL 1 1 2014	Name of Contracto	Elite Pacific	Construc	300TI	
Clylle 7	Are Princerl Architect	JUL 1 1 2014		lw L Ba	leyo	7/	3/.
5. Approved:	Branch Chief or District Engineer	Date:	By signature / Title	4		C	Date
me Pupie Vipris Administrato	or certifies that change orders have bee	JUL 11 2014					
1 1 1/1		OOF I - COLL					

### **BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION**

#### STATE OF HAWAII

#### **Department of Accounting and General Services Division of Public Works**

page 4 of 8

For the Month of: JUNE 2014

CONTRACTOR: PROJECT TITLE: Elite Pacific Construction, Inc.

Contract No.: 62735

Lanakila Health Center - Repair Spalling and Other Impro DAGS Job No.: 12-20-2682

	Lanakna neatti Cen	itei - Kepai	, ,	paining and Other Impro	DAGS	JOD NO.:	12-20-2	1002
PRIME CONTRACTOR	<u>.</u>		Т			1		CONTRAC
31		LICENSE	ı	BASIC CONTRACT	COMPL.	<u>%</u>	RETN	AMOUN
PRIME CONTRACTOR	TRADE	NO.		AMOUNT	TO DATE	CMPL	%	RETAINE
			+					
Elite Pacific Construction, Inc.	General Contractor	ABC-23456	上	\$164,690	\$47,645	28.93%	5%	\$2,38
		AND HEALTH			-			
· · · · · · · · · · · · · · · · · · ·		(2)2/21 /	_					SUE
			ı	l l		l		CONTRAC
		LICENSE		BASIC SUB-CONTRACT	COMPL	%	RETN	AMOUN
SUBCONTRACTOR	TRADE	NO.	L	AMOUNT	TO DATE	% CMPL	%	RETAINE
							_	
Environmental Controls Specialists, Inc.	ACM, Lead Removal	C-15254	\$	34,500.00		0.00%	10%	
Tokunaga Masonry, Inc.	Concrete Repair, Caulking		-	54,870.00	\$39,644	72.25%	5%	\$1,9
Akira yamamoto Painting, Inc.	Painting, Fluid-Applied Wa	C-4970	\$	85,940,00		0.00%	10%	
			L	17.17		#DIV/0!	10%	
			L			#DIV/0!	10%	
			L			#DIV/0!	10%	
			上			#DIV/0!	10%	
			Ļ			#DIV/0!	10%	
			上			#DIV/01	10%	
-			辶			#DIV/0!	10%	
			ㄴ			#DIV/0!	10%	
			╙			#DIV/01	10%	
			╙			#DIV/01	10%	
			╙			#DIV/0!	10%	
			<u> </u>			#DIV/0!	10%	
			$\vdash$			#DIV/0!	10%	
			$\vdash$			#DIV/0!	10%	
			$\vdash$			#DIV/0!	10%	
Total Retained from Subs				\$175,310	\$39,644			\$1,98
		1	-	\$340,000	\$87,288			
Light to the Ontal Street of the Land	PROCESSION TRANSPORTED TO SAFETY	Action in the second	-	70,000	30.,200	of each party of the	AND DESCRIPTION	THE PARTY NAMED IN

<b>BASIC CONTRACT - RETAINE</b>	D FROM PRIME AND SUBS (A+B)
---------------------------------	-----------------------------

\$4,364

I certify that the above retentions are correct for this request.

Elite Pacific Construction

Name of Contractor

By Signature

Initial - Project Inspector or Engineer

Checked/Verified by

NOTE

Columnar totals shall be equal in dollar value to that on the Monthly

Estimate Sheet

# **CHANGE ORDER - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION**

#### STATE OF HAWAII

#### **Department of Accounting and General Services Division of Public Works**

page 6 of 8

For the Month of: JUNE 2014

CONTRACTOR: PROJECT TITLE: Elite Pacific Construction, Inc.

Contract No.: 62735

Lanakila Health Center - Repair Spalling and Other Imp DAGS Job No.: 12-20-2682

_	<del>-</del>			<u> </u>			
PRIME CONTRACTOR		1 1			l		CHANG ORDE
8		LICENSE	CHANGE ORDER	COMPL.	<u>%</u>	RETN	AMOUN
PRIME CONTRACTOR	TRADE	NO.	AMOUNT	TO DATE	CMPL	%	RETAINE
						-	
Elite Pacific Construction, Inc.	General Contractor	ABC-23456	\$1,135	\$1,135	100.00%	5%	S
					Bernin S.		COLUMN TO STATE OF THE PARTY.
	-			-		-	
							CHANG
	1	1 1	i				ORDER SU
		LICENSE	CHANGE ORDER SUB	COMPL.	<u>%</u>	RETN	AMOUN
SUBCONTRACTOR	TRADE	NO.	<u>AMOUNT</u>	TO DATE	CMPL	<u>%</u>	RETAINE
Environmental Controls Specialists, Inc.	ACM, Lead Removal	C-15254	\$1,991	\$1,991	100%	10%	\$199.
	ļ				#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	;
					#DIV/0!	10%	
					#DIV/01	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	S
					#DIV/01	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	\$
					#DIV/0!	10%	Ş
					#DIV/0!	10%	S
Total Retained from Subs			\$1,991	\$1,991		-	\$19
		-					
			\$3,126	\$3,126			

CHANGE ORDER CONTRACT - RETAINED FROM	PRIME AND SUBS (A+B)	\$255

I certify that the above retentions are correct for this request.

Elite Pacific Construction, Inc

Name of Contractor

Initial - Project Inspector or Engineer

By Signature

NOTE:

Columnar totals shall be equal in dollar value to that on the Monthly

Estimate Sheet

# STATE OF HAWAII DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS Monthly Payment Slip

**PAYMENT NO.: 1** 

PROJECT TITLE: LANAKILA HEALTH CENTER - REPAIR SPALLING AND OTHER

**IMPROVEMENTS** 

**BILLING MONTH:** June-14

**DAGS JOB NO.:** 1 2-20-2682

**CONTRACT NO.:** 62735

CONTRACTOR: ELITE PACIFIC CONSTRUCTION INC.

**VENDOR CODE: 29794000** 

Original C	Contract Payment	Suffix: 1			
Suffix	Fund Symbol		<b>Amount Earned</b>	<u>Retainage</u>	Amount Due
01	B11-408M		\$87,288.00	\$4,364.00	\$82,924.00
-	and the same of the same			The Control of the Co	
					7-7-9 Sales see
-		_			
		Totals:	\$87,288.00	\$4,364.00	\$82,924.00
Change O	rder Payment	Suffix: 2			
Suffix	Fund Symbol		Amount Earned	Retainage	Amount Due
02	B11-408M		\$3,126.00	\$255.00	\$2,871.00
-		_	Advances of the Conference of		
		and and			
		-			
	<u> </u>	Totals:	\$3,126.00	\$255.00	\$2,871.00
		Grand Total:	\$90,414.00	\$4,619.00	\$85,795.00

Verified By

DATE

(This Section for Administrative Services Office Use Only)

Vendor Code 29794000

Cost Code 3A1

Voucher No. 7101 N 20

Verified By

JUL 17 2014