# STATE OF HAWAII Department of Accounting and General Services Division of Public Works

# **MONTHLY ESTIMATE**

FOR THE MONTH OF February, 2011 Date: February 28, 2011 CONTRACTOR: BRIAN'S CONTRACTING, INC. ADDRESS: P.O. BOX 17790 Contract No. 59472 City, State ZIP: **HONOLULU, HAWAII 96817** DAGS Job No. 12-27-5623 PROJECT TITLE: WAIAWA CORRECTIONAL CENTER - KITCHEN IMPROVEMENTS CONTRACT FOR INSPECTION BRANCH USE SUBMITTAL REGISTER COMMENCEMENT REQUIREMENTS Basic Contract Amount \$ 329,000 DUE MONTHLY: PROJECT SCHEDULE - INITIAL & ONGOING DAILY REPORTS PAYROLL AFFIDAVITS MONTHLY ESTIMATE CHECKLIST **CHANGE ORDERS** PROJECT NAME & LOCATION CONTRACT NUMBER Total \$ ALL SIGNATURES Adjusted Contract Amount \$ 329,000.00 **WORK ACCOMPLISHED Basic Contract** Change Order Total Completed to Date 12.34% 130,009.00 #DIV/0! \$ 130,009.00 Retained \$ 12,207.00 \$ \$ 12,207.00 Amount Subject to Payment \$ 117,802.00 \$ \$ 117,802.00 Payments to Date \$ 87,747.00 \$ \$ 87,747.00 Payments Now Due \$ 30,055.00 \$ 30,055.00 Payment No. Remarks: 1. Computed and Checked by: 2. I certify that the above bill is correct, just, that payment has not been received, and all payroll affidavits have been submitted, are current, or proper deductive exclusions have been BRIAN'S CONTRACTING, INC. Name of Contractor MAR - 3 2011 2/28/2011 By signature / Title: Brian M. Arakaki, President MAR - 3 2011

Dale:

State Public Works Administrator

# BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION

#### STATE OF HAWAII

## Department of Accounting and General Services **Division of Public Works**

For the Month of: February, 2011

CONTRACTOR:

BRIAN'S CONTRACTING, INC.

Contract No.: 59472

PROJECT TITLE:

WAIAWA CORRECTIONAL CENTER - KITCHEN IMPROV DAGS Job No.: 12-27-5623

一点								CONTRACT	
8			LICENSE	BASIC CONTRACT	COMPL.		RETN	AMOUNT	
리	PRIME CONTRACTOR	TRADE	<u>NO.</u>	AMOUNT	TO DATE	% CMPL	%	RETAINED	
	BRIAN'S CONTRACTING, IN	General Contractor	ABC-23456	\$15,859	\$9,859	62.17%	5%	\$492	Α

								SUB- CONTRACT	
1			LICENSE	BASIC SUB-CONTRACT	COMPL.		RETN	AMOUNT	
١	SUBCONTRACTOR	TRADE	NO.	AMOUNT	TO DATE	% CMPL	<u>%</u>	RETAINED	

	1	i						<u>SUB-</u>	
			LICENSE	BASIC SUB-CONTRACT	COMPL.		RETN	CONTRACT AMOUNT	
	SUBCONTRACTOR	<u>TRADE</u>	NO.	AMOUNT	TO DATE	1	%	RETAINED	
	A-1 Construction	Quarry Tile	BC-15252	\$8,000	\$0	0.00%	10%	\$0	
	AMSCO	Food Service Equipment	C-23610	\$79,000	\$0	0.00%	- 10%	\$0	
	Honolulu Plumbing Co.	Plumbing	AC-188	\$19,000	\$9,350	49.21%	10%	\$935	
	PIER	Demo/Concrete/Epoxy	ABC-25183	\$194,141	\$98,200	50.58%	10%	\$9,820	
	SK Electric, Inc.	Electrical	C-14558	\$12,000	\$9,600	80.00%	10%	\$960	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
		1				#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
						#DIV/0!	10%	\$0	
_	T-1-1 M-1-1 2 E 0							044.745	ь
1	Total Retained from Subs	1	1			I		\$11,715	D

	**************************************
**************************************	

## BASIC CONTRACT - RETAINED FROM PRIME AND SUBS (A+B)

\$12,207

Checked/Verified by:

Initia/- Project Inspector or Engineer

I certify that the above retentions are correct for this request.

Brian's Contracting, Inc.

Name of Contractor

2/28/2011

By Signature

Date

Columnar totals shall be equal in dollar value to that on the Monthly Estimate Sheet

# STATE OF HAWAII DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS Monthly Payment Slip

PAYMENT NO.: 2		PROJ	PROJECT TITLE: WAIAWA CORRECTIONAL FACILITY - KITCHEN IMPROVEMENTS						
BILLING MONTH: February-11		1 DAG	<b>S JOB NO.:</b> 1 2-27-5623	CONTRACT N	CONTRACT NO.: 59472				
		CON	NTRACTOR: BRIAN'S CONTR	ACTING, INC					
		VEN	VENDOR CODE: 30439600						
Original Contract Payment		Suffix: 1							
<u>Suffix</u>	Fund Symbol		<b>Amount Earned</b>	<u>Retainage</u>	Amount Due				
01	B07-820M	-	\$32,950.00	\$2,895.00	\$30,055.00				
		Totals:	\$32,950.00	\$2,895.00	\$30,055.00				
Change O	rder Payment	Suffix: 2							
<u>Suffix</u>	Fund Symbol		<b>Amount Earned</b>	<u>Retainage</u>	Amount Due				
02	B07-820M	~~	\$0.00	\$0.00	\$0.00				
***************************************		 							
entropolities.	***************************************	Totals:							
		Grand Total:	\$32,950.00	\$2,895.00	\$30,055.00				
			l los ex	' Ogata	2/2/2011				
			Verified By		3/3/2011 DATE				
				n for Administrative Services O	ffice Use Only)				

William to the second

Verified By

Cost Code

Voucher No.

3A1

bs 31

03060N13