## STATE OF HAWAII Department of Accounting and General Services Division of Public Works

#### **MONTHLY ESTIMATE**

		FO	R THE MONT	TH OF	May, 20	11			_
			and the second			Date: N	May 31, 2	2011	
CONTRACTOR:	BRIAN'S CONTR	RACTING, IN	IC.						
ADDRESS:	P.O. BOX 17790				Con	tract No	59472	· .	
City, State ZIP:	HONOLULU, HA	WAII 96817			DAGS	Job No. 1	2-27-56	23	
PROJECT TITLE:	WAIAWA CORRI	ECTIONAL (	CENTER - KITCH	IEN IMPR	OVEMEN	тѕ			
CONTRACT				FOR INSP	ECTION BRA	ANCH USE	COMMEN	NCEMENT REQUIREM	ENTS
Basic Contract A	mount <u>\$</u>		329,000	DUE MON	THLY:		,		
				I PROJE	ECT SCHEDUL	E - INITIAL & ON	GOING		
				I PONILY	REPORTS		PAYR	ROLL AFFIDAVITS	
				MONTHLY	ESTIMATE	CHECKLIST			
CHANGE ORDE	<u>RS</u>			F CONTI	RACT NUMBER	₹	PROJE	ECT NAME & LOCATIO	W
Total \$	-			[ ] ALL SI	GNATURES	·····			
Adjusted Contrac	et Amount \$	····	329,000.00						
WORK ACCOME	PLISHED	<u>B</u> :	asic Contract		<u>Chang</u>	e Order		<u>Tota</u>	<u>i</u>
Completed to Da	te 73.	.21% \$	240,850.00	#DIV/0!	!_\$		\$	240,850.00	-
Retained		_\$	23,291.00		_\$		\$	23,291.00	_
Amount Subject	to Payment	_\$	217,559.00		\$	<b>L</b>	\$	217,559.00	_
Payments to Dat	е	_\$	201,105.00		\$	•	\$	201,105.00	
Payments Now D	Due	\$	16,454.00		\$	-	\$	16,454.00	
Payment No. Remarks:  1. Computed and Checked by:  M. M. W. C.	Avriller Te	5	4/3/11	payroll affida	vits have been	í is correct, just, tl submitted, are cu least 80% of our	rrent, or prop	has not been received, rer deductive exclusions ides in Hawaii	and all s have been
3. Recommended:	Project Inspector or Engineer  Assa Engineer/Architect		0/3/11 Date: 6 2011	Name of Con Brian's Contr	ntractor	N'S CON	TRACT	ING, INC.	
5. Approved:	Branch Chilef or District Engine	er	Date:	By signature		,	-6	5/3	31/2011 Date
The Public Works Administrat	or certifies that change orders	have been issued	and the work performed.	tot pliau v	M. Arakaki, F	resident			

#### **BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION**

#### STATE OF HAWAII

### Department of Accounting and General Services Division of Public Works

For the Month of: May, 2011

CONTRACTOR:

BRIAN'S CONTRACTING, INC.

Contract No.: 59472

PROJECT TITLE:

WAIAWA CORRECTIONAL CENTER - KITCHEN IMPROV

DAGS Job No.: 12-27-5623

CLOSED	PRIME CONTRACTOR	TRADE	LICENSE NO.	BASIC CONTRACT AMOUNT	COMPL. TO DATE	% CMPL	RETN %	CONTRACT AMOUNT RETAINED
	BRIAN'S CONTRACTING, IN	General Contractor	ABC-23456	\$15,859	\$9,859	62.17%	5%	\$492

			#######################################			Ш	
SUBCONTRACTOR	TRADE	LICENSE NO.	BASIC SUB-CONTRACT AMOUNT	COMPL. TO DATE	% CMPL	RETN %	SUB- CONTRACT AMOUNT RETAINED
A-1 Construction	Quarry Tile	BC-15252	\$8,000	\$0	0.00%	10%	\$0
AMSCO	Food Service Equipment	C-23610	\$79,000	\$35,750	45.25%	10%	\$3,575
Honolulu Plumbing Co.	Plumbing	AC-188	\$19,000	\$17,000		10%	\$1,700
PIER	Demo/Concrete/Epoxy	ABC-25183	\$194,141	\$165,041	85.01%	10%	\$16,504
SK Electric, Inc.	Electrical	C-14558	\$12,000	\$10,200	85.00%	10%	\$1,020
					#D!V/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
					#DIV/0!	10%	\$0
Total Retained from Subs				<del>.</del>			\$22,799

											_																																								_			_	_	_	_			_			_		_	_	_	_		_	_	_						_	_
			TTT	177		11	77	тт	77	77	77	77	11	П	П					П	_	П	11	п	П	П	П	п	п	77	П		П	П	77	17	Ŧ	П	FΤ	П	ŧΤ	П	ш	т.	т.	7	П	Ι"]	Ш	1		П	П	- 3	П		ш	E.I	1	г	ы	H	E	Ш			п		П	п	Ü		ודו	Ŧ	П	Т	"["	ΕT	Œ
			$\sigma$	ш	_	-	н	т	-	т	- 1 1	-	77	т	т	77	_	т		П		_	77	77	77	$\mathbf{T}$	77	דד	77	т	т	7	т	т	1	П	7	П	П	П	П	П	П	т	т	т	П		П	П	F	П	П	7	П	П	П	ы	1		П	П	П		П	1	П	П	П	П	Т			т	П	т	т	П	ſΤ
<del> </del>	<del></del>	-	_	111	_			-	_	н	_	-	-	1	-	-		-	_	***	_	-		77	-	$\mathbf{H}$	$\neg$	-	77	77	Н	_	77	т	_	**	7	***	***	***	п	~	_	-	7	*	,		П	_	г	П	п	Г	п	п	П	п	п		п	п	П	1	п	7	П	п	_	п	7	П	77	-	•	•	+	**	~
$\blacksquare$	Ш	Ш.	Ш	H		+++	H	Н	-	H	-11	H	Н	H	-	7	-	+	H	H	+	Ŧ	Ŧ	H	H	Ŧ	П	Ħ	H	H	H	Ŧ	H	H	Ŧ	H	+	H	H	Н	H	H	-	+	+	F	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	H	4	H	4	H	H	F	F	Ŧ	Ŧ	H	Ŧ

#### BASIC CONTRACT - RETAINED FROM PRIME AND SUBS (A+B)

\$23,291

I certify that the above retentions are correct for this request.

Brian's Contracting, Inc.

Name of Contractor

Date

5/31/2011

Initial - Project Inspector or Engineer

Checked/Verified by:

By Signature

NOTE:

Columnar totals shall be equal in dollar value to that on the Monthly Estimate Sheet

# STATE OF HAWAII DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS Monthly Payment Slip

**PAYMENT NO.:** 5 PROJECT TITLE: WAIAWA CORRECTIONAL FACILITY - KITCHEN IMPROVEMENTS **BILLING MONTH:** May-11 **DAGS JOB NO.:** 1 2-27-5623 CONTRACT NO.: 59472 CONTRACTOR: BRIAN'S CONTRACTING, INC **VENDOR CODE: 30439600 Original Contract Payment** Suffix: 1 **Suffix Fund Symbol Amount Earned** Retainage **Amount Due** 01 B07-820M \$18,283.00 \$1,829.00 \$16,454.00 \$18,283.00 \$1,829.00 \$16,454.00 Totals: **Change Order Payment** Suffix: 2 **Suffix** Fund Symbol **Amount Earned** <u>Retainage</u> **Amount Due** 02 B07-820M \$0.00 \$0.00 \$0.00 **Totals: Grand Total:** \$18,283.00 \$1,829.00 \$16,454.00 Verified By DATE (This Section for Administrative Services Office Use Only) Vendor Code 30439600 Cost Code 3A1 JUN 13 2011 6015 Voucher No.

Verified By