STATE OF HAWAII Department of Accounting and General Services Division of Public Works

MONTHLY ESTIMATE

RECEIVED FOAGS DIV. OF PUBLIC WORKS

FOR THE MONTH OF

MAR 1 1 2015

7015 MAR -9 AM 10: 26

Date: March 6, 2015 63003 Contract No. DAGS Job No. 12-29-7515 FOR INSPECTION BRANCH USE { COMMENCEMENT REQUIREMENTS [] SUBMITTAL REGISTER PROJECT SCHEDULE DUE MONTHLY. DAILY REPORTS PAYROLL AFFIDAV MONTHLY ESTIMATE CHECKLIST CONTRACT NUMBER PROJECT NAME AND LOCATION [] ALL SIGNATURES JAS NEED - WASTE REDUCTION PROGRESS REPORT SPECIALTY / MISC.] AIR CONDITION ACCEPTANCE T TPAINT ACCEPTANCE **Change Order** Total 55.96% \$ 41,000.00 1,171,938.00 \$ 3,700.00 \$ 110,034.00 \$ 1.061.904.00 37.300.00 \$ 37,300.00 \$ 914,874.00 \$ 147,030.00 2. I certify that the above bill is correct, just, that payment has not been received, and all payroll affidavits have been submitted, are current, or proper deductive exclusions have been made to this request; and least 80% of our workforce resides in Hawaii. [📝 As a preferred contractor, I have submitted all apprenticeship approval BRIAN'S CONTRACTING, INC Name of Contractor 3/6/2015

President

for Brian M. Arakaj

CONTRACTOR: Brian's Contracting, Inc. ADDRESS: P.O. Box 17790 City, State ZIP: Honolulu, Hawaii 96817 PROJECT TITLE: Alliaimoku Hale Building Improvements CONTRACT **Basic Contract Amount** \$ 1,357,000.00 **CHANGE ORDERS** Total \$ 73,261.00 Adjusted Contract Amount 1,430,261.00 WORK ACCOMPLISHED **Basic Contract** Completed to Date 83.34% \$ 1,130,938.00 Retained REDUCED [] \$ 106,334.00 Amount Subject to Payment 1.024.604.00 \$ Payments to Date 877,574.00 \$ Payments Now Due 147,030.00 Payment No. FINAL [7 Remarks: For projects already Accepted and/or Completed, delete Statement Of Contract Time and FOR OFFICE USE ONLY add [] Project Acceptance Date [] Project Completion Date MAR 2015 MAR 2015 1 1 2015 5. Approved: The Public Works Administrator certifies that change orders have be

BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION STATE OF HAWAII

Department of Accounting and General Services Division of Public Works

For the Month of: February, 2015

CONTRACTOR: PROJECT TITLE: Brian's Contracting, Inc.

Aliialmoku Hale Building Improvements

Contract No.: 63003

DAGS Job No.: 12-29-7515

岁								CONTRACT	
18			LICENSE	BASIC CONTRACT	COMPL.	%	RETN	AMOUNT	
디디	PRIME CONTRACTOR	TRADE	NO.	AMOUNT	TO DATE		%	RETAINED	
	Brian's Contracting, Inc.	General Contractor	ABC-28123	\$143,550	\$135,178	94.17%	5%	\$6,758	Α

		LICENSE	BASIC SUB CONTRACT	COMBI	0/	DETN	CONTRAC
SUBCONTRACTOR	TRADE	LICENSE NO.	BASIC SUB-CONTRACT AMOUNT	COMPL. TO DATE	% CMPL	RETN %	AMOU! RETAINE
	=-						
Color Dynamics	Concrete/Painting/Masonry	BC-11207	\$626,500	\$574,050	91.63%	10%	\$57.4
Economy Plumbing	Plumbing	ABC-318	\$21,875	\$21,660	99.02%	10%	\$2,1
Environmental Control Spec	Asbestos/Lead Paint	C-15254	\$73,800	\$73,800	100.00%	10%	\$7,3
T. Taketa Sheet Metal	Flashing/Ventilation	C-5343	\$57,775	\$49,150	85.07%	10%	\$4,9
Tory's Roofing	Roofing	BC-8576	\$433,500	\$277,100	63.92%	10%	\$27,7
					#DIV/01	10%	
					#DIV/01	10%	•
					#DIV/0!	10%	
					#DIV/0!	10%	•
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
			i		#DIV/01	10%	
					#DIV/01	10%	
					#DIV/0!	10%	
•					#DIV/0I	10%	
					#DIV/0!	10%	
	· -						
Total Retained from Subs			\$1,213,450	\$995,760			\$99,5

\$1,357,000 \$1,130,938

3/6/2015

BASIC CONTRACT - RETAINED FROM PRIME AND SUBS (A+B)

\$106,334

I certify that the above retentions are correct for this request.

BRIAN'S CONTRACTING, INC.

Name of Contractor

By Signature

Columnar totals shall be equal in dollar value to that on

the Monthly Estimate Sheet

Checked/Verified by:

Initial - Project Inspector or Engineer

CHANGE ORDER - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION STATE OF HAWAII

Department of Accounting and General Services Division of Public Works

For the Month of: February, 2015

CONTRACTOR:

Brian's Contracting, Inc.

Contract No.: 63003

PROJECT TITLE:

Aliiaimoku Hale Building Improvements

DAGS Job No.: 12-29-7515

CLOSED	PRIME CONTRACTOR	TRADE	LICENSE NO.	CHANGE ORDER AMOUNT	COMPL. TO DATE		RETN %	
	Brian's Contracting, Inc.	General Contractor	ABC-28123	\$18,536	\$8,000	43.16%	5%	\$400 A

							CHANG ORDER SU
l		<u>LICENSE</u>	CHANGE ORDER SUB		<u>%</u>	RETN	AMOUN
SUBCONTRACTOR	TRADE	NO.	AMOUNT	TO DATE	% CMPL	<u>%</u>	RETAINE
Color Dynamics	Concrete,Painting	BC-11207	\$ 54,725.	\$33,000	60.30%	10%	\$3.3
					#DIV/01	10%	·
					#DIV/0f	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	•
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
			Ü		#DIV/01	10%	
		20			#DIV/0!	10%	
					#DIV/01	10%	
					#DIV/0!	10%	
					#DIV/0!	10%	
	_				#DIV/0!	10%	
					#DIV/01	10%	
Total Retained from Subs			\$54.725	\$33,000			\$3.3

\$73,261 \$41,000 \$11,00

I certify that the above retentions are correct for this request.

BRIAN'S CONTRACTING, INC.

Name of Contractor

By Signature

Date

3/6/2015

_

tial - Project Inspector or Engineer

Checked/Verified by:

NOTE:

Columnar totals shall be equal in dollar value to that on

the Monthly Estimate Sheet

STATE OF HAWAII DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS Monthly Payment Slip

PAYMENT NO.: 7

PROJECT TITLE: ALIIAIMOKU HALE - BUILDING IMPROVEMENTS

BILLING MONTH: February-15

DAGS JOB NO.: 1 2-29-7515

CONTRACT NO.: 63003

CONTRACTOR: BRIAN'S CONTRACTING, INC

VENDOR CODE: 30439600

Original C	Contract Payment	Suffix: 1				
<u>Suffix</u>	Fund Symbol		Amount Earned	Retainage	Amount Due	
01	B12-878M		\$163,145.00	\$16,115.00	\$147,030.00	
				2012 - 32 - 32 - 32 - 32		
		-		and the second s		
	<u> </u>	Totals:	\$163,145.00	\$16,115.00	\$147,030.00	
Change O	rder Payment	Suffix: 2, 3				
<u>Suffix</u>	Fund Symbol		Amount Earned	Retainage	Amount Due	
	B12-878M		\$0.00	\$0.00	\$0.00	
	-0					
		Totals:		and the second s		
		Grand Total:	\$163,145.00	\$16,115.00	\$147,030.00	

Verified By

, Xu

03/12/14

(This Section for Administrative Services Office Use Only)

Vendor Code 30439600

Cost Code

3A1

Voucher No.

3171 N21

Verified By

Pos

MAR 18 2015