## STATE OF HAWAII Department of Accounting and General Services Division of Public Works



## **MONTHLY ESTIMATE**

		FOR THE	MONTH OF	October 2011			
				Date: October 31, 2011			
CONTRACTOR:	Arita Poulson Gene	eral Contracting, L	LC.				
ADDRESS:	P.O. Box 1035		Contract No. 59922				
City, State ZIP:	Puunene, HI 96784			DAGS Job No. 52-36-6502			
PROJECT TITLE:	Waianae Public Lib	rary Install Photo	oltaic System				
CONTRACT				PECTION BRANCH USE MITTAL REGISTER	.   JOOMMENCEMENT REQUIREMENTS		
Basic Contract A	mount _\$	585,76	1.00 DUE MOI	NTHLY:			
			I PRO	JECT SCHEDULE - INITIAL & C	ONGOING		
			DAIL	Y REPORTS	PAYROLL AFFIDAVITS		
			MONTHL	Y ESTIMATE CHECKLIST	I ,		
CHANGE ORDE	RS		1/1 CON	TRACT NUMBER	] PROJECT NAME & LOCATION		
Total			1 ALLS	SIGNATURES			
Adjusted Contrac	t Amount\$	585,76	1.00_				
WORK ACCOMP	LISHED	Basic Con	tract	Change Order	Total		
Completed to Dat					\$ 585,761.00		
Retained 5%	REDUCED [0%]	\$ <del>53,00</del>	1:00		\$ -50,601.00		
Amount Subject to	) Payment	\$ 585,76	1.00	\$ -	\$ 585,761.00		
Payments to Date	ŀ	\$ 532,160	0.00		\$ 532,160.00		
Payments Now Du	aL	\$ 53,60	.00	<u> </u>	\$ 53,601.00		
Payment No.	FINAL [x] 4	·					
remarks;							
Computed and Checked by:		♥ I N I	2 Jeográfy (h	at the above till is correct inst	, that payment has not been received, and all pays		
In C	i prod	izla			or paper deductive exclusions have been made t		
3. Recommended:	Project Inspector or Engineer		Date:	Arita Poulson Gen	neral Contracting, LLC.		
Schien	madrose	12/02/	Name of Con				
4. Recommended:	Area Engineer/Architect		Oate:				
5. Approved:	Fanch Offer or District Engineer	DEC - 5 20		/ Title Steve Jorgensen - Pojec	Manager Date		
	or comines that change orders have	been issued and the work per	ormed	die re suigenseit - r Det	Jate Date		
- Come	15-4W.	Jan DEC	- 7 2011				
, s	State Public Works Administrator		Date:	,			

## STATE OF HAWAII **DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS** FINAL **Monthly Payment Slip**

PAYMENT NO.: 4

PROJECT TITLE: WAIANAE PUBLIC LIBRARY - INSTALL PHOTOVOLTAIC SYSTEM

BILLING MONTH: October-11

**DAGS JOB NO.:** 5 2-36-6502

CONTRACT NO.: 59922

CONTRACTOR: ARITA/POULSON GENERAL CONTRACTING, LLC

**VENDOR CODE: 21412800** 

Original Contract Payment		Suffix: 1						
<u>Suffix</u>	Fund Symbol			Amount Earned	<u>Retainage</u>	<u>Amount Due</u>		
01	B08-417M			\$0.00	(\$53,601.00)	\$53,601.00		
**								
		Totals:			(\$53,601.00)	\$53,601.00		
Change O	rder Payment	Suffix: 2						
<u>Suffix</u>	Fund Symbol			<b>Amount Earned</b>	<u>Retainage</u>	Amount Due		
02	B08-417M			\$0.00	\$0.00	\$0.00		
					n. was a second of the con-			
***					. Mor.			
1 1111100	* ** *********************************							
		Totals:	i			.,		
		Grand Total:			(\$53,601.00)	\$53,601.00		
				Lloya Verified By	'Ogata	12/8/2011 DATE		
				(This Section for Administrative Services Office Use Only)				
				Vendor Co	de 21412800			
				Cost Code	3A1	1		
				Voucher No. 12071N22				