STATE OF HAWAII Department of Accounting and General Services Division of Public Works

MONTHLY ESTIMATE

		FOR THE MONT	H OF JULY 2013
			Date: <u>July 18, 2013</u>
CONTRACTOR:	Beachside Roofing, LI	LC	
ADDRESS:	91-571 Nukuawa Stree	<u> </u>	Contract No. 59562 [1
City, State ZIP:	Kapolei, HI 96707		DAGS Job No. <u>54-36-6504</u>
PROJECT TITLE: CONTRACT	Hanapepe Public Libra	ary Install Photovoltai	FOR INSPECTION BRANCH USE SUBMITTAL REGISTER COMMENCEMENT REQUIREMENTS
Basic Contract A	mount \$	<i>↑</i> 136,ặ́45.00 √×	DUE MONTHLY: [PROJECT SCHEDULE
		,	MONTHLY ESTIMATE CHECKLIST CONTRACT NUMBER [] PROJECT NAME AND LOCATION] ALL SIGNATURES
CHANGE ORDE	<u>RS</u>		SPECIALTY / MISC: [] PROJECT ACCEPTANCE
Total \$	250.00		[] AIR COND & PAINT ACCPT DONE
Adjusted Contrac	ct Amount \$	136,295.00	
WORK ACCOM	PLISHED	Basic Contract	<u>Change Order</u> <u>Total</u>
Completed to Da	ate	\$ 136,045.00	\$ 250.00 \$ 136,295.00
	menuara (1		\$ <u>-</u>
Retained	REDUCED[]	\$ 136,045.00	\$ 250.00 \$ 136,295.00
Amount Subject		\$ 131,011.00	\$ 131,011.00
Payments to Date Payments Now I		\$ 5,034.00	\$ 250.00 \$ 5,284.00
Payment No.			
Computed and Checked by: Computed and Checked by:	Project Inspection or Engineer	- 1> 5 1.3	2. I certify that the above bill is correct, just, that payment has not been received, and all payroll affidavits have been submitted, are current, or proper deductive exclusions have been made to this request; and least 80% of our workforce resides in Hawaii.
3. Recommended:	C + Mai	12/6/12	Beachside Roofing, LLC
4. Recommended:	Area Engineer/Architect	72/9/13 Date:	Leave Journey
5. Approved:	Branch Chief or District Engineer trator certifies that change orders have be	12/5/13 Date:	Rowena Jimene Receivable Manager 07/ 18/ 2013 By signature Date

DEC 09 2013

Dale:

DPW-CIA 7/06: (15/14/6/1)

N

13 DEC -4 PR2:02

6/14/13/13/14/07 OFFINA

BASIC CONTRACT - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION

STATE OF HAWAII

Department of Accounting and General Services Division of Public Works

For the Month of:

Jul-13

CONTRACTOR: PROJECT TITLE:

Beachside Roofing, LLC

Hanapepe Public Library Install Photovoltaic System

Contract No.: 59562

DAGS Job No.: 54-36-6504

CLOSED	PRIME CONTRACTOR	TRADE	LICENSE NO.	BASIC CONTRACT AMOUNT	COMPL. TO DATE	<u>%</u> <u>CMPL</u>	<u>RETN</u> <u>5%</u>	
-	Beachside Roofing, LLC	General Contractor	BC22075	\$136 ₁ 045	\$136,045	100.00%	0%	\$0 A

SUBCONTRACTOR	TRADE	LICENSE NO.	BASIC SUB-CONTRACT AMOUNT	COMPL. TO DATE	<u>%</u> <u>CMPL</u>	RETN %	SUB- CONTRACT AMOUNT RETAINED
+							
			1 1118 111 - 1 1 1 1 1 1 1 1 1 1 1 1 1 1				_
							· · · · · · · · · · · · · · · · · · ·
Total Retained from Subs						· l	

	19/1909 11 123 124 124 124 124 125 124 124 124 124 124 124 124 124 124 124 1
BASIC CONTRACT - RETAINED FROM PRIME AND SUBS (A+B)	
I certify that the above retentions are correct for this request.	Checked/Verified by:
Beachside Roofing, LLC	
Name of Contractor	Marine Control of State
Transferrence	Initial - Project Inspector or Engineer
By Signature Rowena Jimenez 7/18/2013	

NOTE:

Columnar totals shall be equal in dollar value to that on the Monthly Estimate Sheet

CHANGE ORDER - PRIME & SUB CONTRACTOR RETAINAGE CALCULATION

STATE OF HAWAII

Department of Accounting and General Services Division of Public Works

For the Month of: July 2013

	CONTRACTOR: PROJECT TITLE:	Beachside Roofing Hanapepe Public Lik		l Photovoltaic System		act No.: lob No.:	59562 54-36-	ХАОД 11 6504	ISTRICT OFFICE
CLOSED	PRIME CONTRACTOR	TRADE	LICENSE NO.	<u>CHANGE ORDER</u> <u>AMOUNT</u>	COMPL. TO DATE	<u>%</u> CMPL	RETN %		
	Beachside Roofing, LLC	General Contractor	BC22075	\$250	\$250	100.00%	0%	\$0	A

	SUBCONTRACTOR	<u>TRADE</u>	LICENSE NO.	CHANGE ORDER SUB AMOUNT	COMPL. TO DATE	<u>%</u> <u>CMPL</u>	RETN <u>%</u>	CHANGE ORDER SUB AMOUNT RETAINED
_								
H								
<u> </u>								
\vdash								
H								
\vdash								
Н	Total Retained from Subs							

CHANGE ORDER CONTRACT - RETAINED FROM PRIME AND SUBS (A+B)	
I certify that the above retentions are correct for this request.	
Beachside Roofing, LLC	Checked/Verified by:
Name of Contractor	Carried Commission of the Comm
By Signature Rowena Jamenez 07/18/2013 Date	Initial - Project Inspector or Engineer

NOTE:

Columnar totals shall be equal in dollar value to that on the Monthly Estimate Sheet

STATE OF HAWAII DEPARTMENT OF ACCOUNTING AND GENERAL SERVICES DIVISION OF PUBLIC WORKS Monthly Payment Slip

PAYMENT NO.: 2

PROJECT TITLE: HANAPEPE PUBLIC LIBRARY - INSTALL PHOTOVOLTAIC SYSTEM

BILLING MONTH: July-13

DAGS JOB NO.: 5 4-36-6504

CONTRACT NO.: 59562

CONTRACTOR: BEACHSIDE ROOFING, LLC

VENDOR CODE: 22266402

Original C	ontract Payment	Suffix: 1			
<u>Suffix</u>	Fund Symbol		Amount Earned	<u>Retainage</u>	Amount Due
01	B08-417M		\$0.00	(\$5,034.00)	\$5,034.00
		<u> </u>			
		Totals:	\$0.00	(\$5,034.00)	\$5,034.00
Change O	der Payment	Suffix: 2			
<u>Suffix</u>	Fund Symbol		Amount Earned	<u>Retainage</u>	Amount Due
Suffix 02	Fund Symbol B08-417M		Amount Earned \$250.00	Retainage \$0.00	Amount Due \$250.00
				•	•
				•	•
		Totals:		•	•

Verified By

(This Section for Administrative Services Office Use Only)

Vendor Code 22266402

Cost Code

3A1

Voucher No.

12/23N38

Verified By

(Jak

DEC 19 2013